



ELECTRICAL & SOLAR	<ul style="list-style-type: none"> <input type="checkbox"/> Confirm Solar Panels are Operational > Charging Batteries <input type="checkbox"/> Confirm Shore Power Cable Works <input type="checkbox"/> Confirm Shore Power Begins Charging Batteries <input type="checkbox"/> Confirm All Interior Lights Work <input type="checkbox"/> Confirm All Exterior Lights Work <input type="checkbox"/> Confirm Wetbath Fan Works <input type="checkbox"/> Confirm Tank Heaters Work <input type="checkbox"/> Confirm Solar MPPT Works <input type="checkbox"/> Confirm Solar ZAMP port works <input type="checkbox"/> Confirm Exterior Power Outlet Works <input type="checkbox"/> Confirm Galley Pop Up Power Outlet <input type="checkbox"/> Confirm USB Ports Work <ul style="list-style-type: none"> <input type="checkbox"/> USB Ports Work on Battery Power <input type="checkbox"/> Confirm 7 Pin Adapter Works <input type="checkbox"/> Confirm Fridge Works on Battery Power <input type="checkbox"/> Confirm Battery Disconnect Switch Works <input type="checkbox"/> Confirm GFCI breakers work <input type="checkbox"/> <i>Confirm Victron Battery Monitor Works (custom install)</i> 	PLUMBING	<ul style="list-style-type: none"> <input type="checkbox"/> Galley Sink Works <input type="checkbox"/> Galley Sink: No Leaks <input type="checkbox"/> Wetbath Cold Water works <input type="checkbox"/> Wetbath Hot Water works <input type="checkbox"/> Wetbath: No Leaks <input type="checkbox"/> Wetbath: Shower Head Works <input type="checkbox"/> Wetbath: Confirm Toilet Flush Works <input type="checkbox"/> Confirm See Level II Gray/Black Water Tank Registers Increase <input type="checkbox"/> Confirm Fresh Water Tank Sensor Works <input type="checkbox"/> Confirm Water Pump Works <input type="checkbox"/> Confirm City Water Hookup works <input type="checkbox"/> Confirm Outdoor Shower works <i>(on 16x this is the wet bath shower pulled thru the port)</i> <input type="checkbox"/> Confirm Black Tank Dump / Valve Works (assuming it hasn't been used yet) <input type="checkbox"/> Confirm Water & Bypass Valves are in normal operating position (for furnace / water heater) <input type="checkbox"/> Confirm Water Tank doesn't make squeaking noise when you move around on bed
APPLIANCES (confirm they work)	<ul style="list-style-type: none"> <input type="checkbox"/> Air Conditioner <ul style="list-style-type: none"> <input type="checkbox"/> Confirm Bolts are Tight (which connect to roof; note in newer models 2022 16X this doesn't appear to be an issue anymore) <input type="checkbox"/> Confirm Filters are there <input type="checkbox"/> Microwave <input type="checkbox"/> Truma Heater <ul style="list-style-type: none"> <input type="checkbox"/> Confirm Heating Mode Works / Doesn't Turn on Automatically <input type="checkbox"/> Fantastic Fan <ul style="list-style-type: none"> <input type="checkbox"/> Different Speeds Work <input type="checkbox"/> Refrigerator Works <ul style="list-style-type: none"> <input type="checkbox"/> Fridge Latch Present / Works <input type="checkbox"/> Flatware Organizer Present 	DOORS & STRUCTURE	<ul style="list-style-type: none"> <input type="checkbox"/> Confirm Rear Door Locks <input type="checkbox"/> Confirm Side Door Locks & Deadbolt works <input type="checkbox"/> Confirm Side Door Screen Door Works <input type="checkbox"/> Confirm Step Retracts & Extends <input type="checkbox"/> Confirm Screws are tight on <ul style="list-style-type: none"> <input type="checkbox"/> Windows <input type="checkbox"/> Cargo Nets <input type="checkbox"/> Doors <input type="checkbox"/> Shower Frame <input type="checkbox"/> Clothes Rack <input type="checkbox"/> Confirm there are no holes for critters to get into Basecamp on underneath of rig <input type="checkbox"/> Confirm no gap in screen door
HITCH & STABILIZERS & BRAKES	<ul style="list-style-type: none"> <input type="checkbox"/> Hitch Jack Works <i>(Electric: custom)</i> <input type="checkbox"/> Hitch Locks <input type="checkbox"/> Stabilizers Go Up/Down <input type="checkbox"/> Safety Chains Present <input type="checkbox"/> Confirm Electronic Brake Controller Works (ex. Nev-R-Adjust) <input type="checkbox"/> Confirm Breakaway Switch Works <input type="checkbox"/> Inspect Brakes <input type="checkbox"/> <i>Eq-il-izer Sway Prevention System (custom)</i> <ul style="list-style-type: none"> <input type="checkbox"/> <i>Eq-il-izer Sway System Manual</i> 	PROPANE, SENSORS & SAFETY	<ul style="list-style-type: none"> <input type="checkbox"/> Confirm Liquid Propane Tanks Work <input type="checkbox"/> Confirm LP Sensor Works <input type="checkbox"/> Confirm CO2 Sensor Works <input type="checkbox"/> Confirm Stovetop works <ul style="list-style-type: none"> <input type="checkbox"/> Confirm Stovetop Grates Are Level <input type="checkbox"/> Confirm exterior low Pressure LP port works <input type="checkbox"/> Confirm Low Pressure Gas Grill Connection <input type="checkbox"/> Fire Extinguisher Present
TIRES	<ul style="list-style-type: none"> <input type="checkbox"/> Tires Inflated to 51 psi (if 235/75R15) <input type="checkbox"/> Tire Steel Wheel Lug Nuts Torqued to 110 ft lbs <input type="checkbox"/> Confirm Spare Tire is secured 	WINDOWS	<ul style="list-style-type: none"> <input type="checkbox"/> Confirm all Window Shades / Black Out Curtains are present <input type="checkbox"/> Confirm Windows Close w/ Tight Seal <input type="checkbox"/> Spray Water on Basecamp to test for Leaks on Windows & Doors
BED / REAR STORAGE AREA	<ul style="list-style-type: none"> <input type="checkbox"/> 2 Movable Table Tops Present <input type="checkbox"/> 2 Additional Short Aluminum Pedestals Present <input type="checkbox"/> Confirm all Bed Cushions Present <input type="checkbox"/> Lockable Storage Bay Locks 	MISC	<ul style="list-style-type: none"> <input type="checkbox"/> Confirm All Keys Are Present <input type="checkbox"/> Confirm Manual & Owners Bag <input type="checkbox"/> Provide MSRP / Spec Sheet <input type="checkbox"/> Get VIN # <input type="checkbox"/> Airstream Entrance Mat <input type="checkbox"/> Copy of Sales Contract